BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 734

Date : 18/7/2020

1. Customer's Name and Address with Telephone No. : Assistant Executive Engineer Yelahanka Project Division

2. Well Location : Yelahanka 1st Main Road Best County

3. Total Well Depth / Drilled in Ft. : 1106 ft.

4. Casing Erected in Ft. : 116 ft

5. Water Struck at the Depth of : -

6. Total Yield (Measuring method "V" Norch : - / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear Loose Soil

8. At the Depth of : Nil

9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Party's Signature

Manager / Proprietor

BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 737 Date : 18/7/2020

1. Customer's Name and Address : Assistant Executive Engineer
   with Telephone No. Yelahanka Project Division
2. Well Location : Yelahanka Amba Bhavani Park
3. Total Well Depth / Drilled in Ft. : 1142 ft
4. Casing Erected in Ft. : 139 ft
5. Water Struck at the Depth of : 900 ft
6. Total Yield (Measuring method "V" Norch : 3 Inchy / Inches on "V" Norch)
7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear Clear
8. At the Depth of : 900 ft
9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

   15 HP / 30 Stage

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Party's Signature

Manager / Proprietor

COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 73

Date : 18/7/2020

1. Customer's Name and Address with Telephone No. : Assistant Executive Engineer, Yelahanka Project Division

2. Well Location : Yelahanka Dodda Betahalli Main Road

3. Total Well Depth / Drilled in Ft. : 1108 ft

4. Casing Erected in Ft. : 132 ft

5. Water Struck at the Depth of : —

6. Total Yield (Measuring method "V" Norch : — / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear Silt.

8. At the Depth of : NIL

9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Party's Signature

Manager / Proprietor

COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 737 Date : 18/7/2020

1. Customer's Name and Address with Telephone No. : Assistant Executive Engineer Yelahanka Project Division

2. Well Location : Yelahanka Basavalingappa Badavane

3. Total Well Depth / Drilled in Ft. : 1149 ft

4. Casing Erected in Ft. : 165 ft

5. Water Struck at the Depth of : 900 ft

6. Total Yield (Measuring method "V" Norch : 25 Inch / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear clear

8. At the Depth of : 950 ft

9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

15 HP / 30 Stage

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Party's Signature

Manager / Proprietor

Am An GEO CONSULTANT

NAGARAJ MOKASHI, MSc.,
GEOLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom
Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To,
Assistant Executive engineer
Yelahanka Project Division
BBMP

Date : 15/7/2020

GEO-TECHNICAL SURVEY REPORT
(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Yelahanka city/village Dodda Bettahalli Main Road Dated on 15/7/2020 in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards NE marked by Clay Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by Black rock.

SOURCES EXTRACTED :

(I) Betwen 750-1,800 ft/mtrs. (II) 850-950 ft/mtrs.

(III) 950-1050 ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling ——to app depth of 1100 ft/mtrs. Below the ground level, casing pipe required be to app depth of 250 ft/mtrs.
Approx, yield expected may be around 2:50 Inch GPH.

Suggested to drill 4 1/2" / 6 1/2" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

Save Water

(NAGARAJ MOKASHI)

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Driling advisors and supervision Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying

Am An GEO CONSULTANT

NAGARAJ MOKASHI, MSc.,
GEOLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom
Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To,
Assistant Executive Engineer
Yelahanka Project Division
BBMP

Date : 15/7/2020

GEO-TECHNICAL SURVEY REPORT
(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Yelahanka city/village Amba Bhavani Park Dated on 15/7/2020 in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards NE marked by clear Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by Black rock.

SOURCES EXTRACTED :

(I) Betwen 750 - 850 ft/mtrs. (II) 850 - 950 ft/mtrs.

(III) 950 - 1050 ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling ....to app depth of 1100 ft/mtrs. Below the ground level, casing pipe required be to app depth of 250 ft/mtrs.
Approx, yield expected may be around 3 Inch GPH.

Suggested to drill 4 $\frac{1}{2}$" / 6 $\frac{1}{2}$" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

Save Water

(NAGARAJ MOKASHI)

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Drilling advisors and supervision Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying.

Am An GEO CONSULTANT

NAGARAJ MOKASHI, MSc.,
GEOLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom
Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To,
Assistant Executive Engineer
Yelahanka Project Division
BBMP.

Date : 15/7/2020

GEO-TECHNICAL SURVEY REPORT
(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Yelahanka city/village 1st Main Road Best County Dated on 15/7/2020 in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards NE marked by clay Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by Black rock.

SOURCES EXTRACTED :

(I) Betwen 750 - 850 ft/mtrs. (II) 850 - 950 ft/mtrs.

(III) 950 - 1050 ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling to app depth of 1100 ft/mtrs. Below the ground level, casing pipe required be to app depth of 250 ft/mtrs.
Approx, yield expected may be around 2:50 Inch GPH.
Suggested to drill 4 $\frac{1}{2}$" / 6 $\frac{1}{2}$" dia Borewell.

****

Agthl

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form

Save Water

(NAGARAJ MOKASHI)

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Driling advisors and supervision. Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying.

Am An GEO CONSULTANT

NAGARAJ MOKASHI, MSc.,
GEOLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom

Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To,
Assistant Executive Engineer
Yelahanka Project Division
BBMP

Date : 15/7/2020

GEO-TECHNICAL SURVEY REPORT
(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Yelahanka city/village Basavalingappa Bardawane Dated on 15/7/2020 in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards NE marked by clear Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by Black rock.

SOURCES EXTRACTED :

(I) Betwen 700 - 800 ft/mtrs. (II) 800 - 900 ft/mtrs.

(III) 950 - 1100 ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling ....to app depth of 1150 ft/mtrs. Below the ground level, casing pipe required be to app depth of 250 ft/mtrs.
Approx, yield expected may be around 2-5 Inch GPH.

Suggested to drill 4 1/2" / 6 1/2" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

Save Water

(NAGARAJ MOKASHI)

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Driling advisors and supervision Rain Water harvesting, water shed management, Quarry operations. Planning, Water testing, Soil Testing & Surveying.